

PHYSICAL DETAILS OF WORKS ON SCA TO TSP

Report for the month ending June,2010

ITDA Nabarangpur

Source of funding	Sl. No.	Name of all the Projects as stated in Format-II	Funds available as on 1.4.10	Cost of the project (as per agreement)	Funds sanctioned during the year	Total funds available	Expenditure during the month	Cummulative expenditure	Balance	Physical Progress
1	2	3	4	5	6	7	8	9	10	11
SCA (IGS) 2009-10										
SCA to TSP (IGS) 2009-10	1	Const. of Checkdam over local nallah near village Ambagam in Kosagumuda Block	1688536	1688536	1688536	1688536			1688536	Workin progress
	2	Const. of Checkdam over local nallah near village Bheuaguda Kondapuri in Kosagumuda Block	1535714	1535714	1535714	1535714		810456	725258	Workin progress
	3	Const. of Checkdam over local nallah near village S.Karagam in Kosagumuda Block	1372887	1372887	1372887	1372887	994696	1372887	0	Workin progress
	4	Const. of Checkdam over local nallah near village Gaduaguda in Nandahandi Block	1535714	1535714	1535714	1535714		1535714	0	Completed
	5	Const. of Checkdam over Gunithat nallah near Janiguda village L.I. Point in Kongra GP under Tentulikhunti Block	1347523	1347523	1347523	1347523		1347523	0	Completed
	6	Const. of Checkdam over Gunithat nallah near Bharanpur village L.I. Point under Tentulikhunti Block	1347523	1347523	1347523	1347523		1347523	0	Completed
	7	Const. of Check dam near Dhansuli village L.I. Point in Papadahandi Block	2224300	2224300	2224300	2224300		822355	1401945	Workin progress
	Total		11052197	11052197	11052197	11052197	994696	7236458	3815739	