

**PHYSICAL DETAILS OF NEW ST GIRLS HOSTELS UNDER STATE PLAN FOR THE YEAR 2010-11**

**Report for the month ending June,2010**

**ITDA Nabarangpur**

Source of funding	Sl. No.	Name of all the Projects as stated in Format-II	Funds available as on 1.4.10	Cost of the project (as per agreement)	Funds sanctioned during the year	Total funds available	Expenditure during the month	Cummulative expenditure	Balance	Physical Progress
1	2	3	4	5	6	7	8	9	10	11
STATE PLAN (KBK)	1	Const.of New ST Girls Hostel Building at Santoshpur R/S under Kosagumuda Block		2494750	2494750	2494750		654514	1840236	Work in
	2	Const.of New ST Girls Hostel Building at Belputi S/S under Kosagumuda Block		2489540	2489540	2489540		759405	1730135	
	3	Const.of New ST Girls Hostel Building at Karchamal S/S under Kosagumuda Block		2506872	2506872	2506872		1431608	1075264	
	4	Const.of New ST Girls Hostel Building at Badagumuda S/S under Kosagumuda Block		2506876	2506876	2506876		748387	1758489	
	5	Const.of New ST Girls Hostel Building at Karchamal Girls High School under Kosagumuda Block		2550156	2550156	2550156		775634	1774522	
	6	Const.of New ST Girls Hostel Building at Kodinga H/S-Iunder Kosagumuda Block		2506882	2506882	2506882		0	2506882	
	7	Const.of New ST Girls Hostel Building atBadaamda S/S-II under Kosagumuda Block		2506882	2506882	2506882		774067	1732815	
	8	Const.of New ST Girls Hostel Building atMotigam UGUPSunder KosagumudaBlock		2506228	2506228	2506228		0	2506228	
	9	Const.of New ST Girls Hostel Building atChurchunda S/S under Kosagumuda Block		2447228	2447228	2447228		654643	1792585	
	10	Construction of New ST Girls Hostel Building at Badaamada H/S under Kosagumuda Block		2708259	2708259	2708259		818411	1889848	
	11	Construction of New ST Girls Hostel Building at Kerandimal R/S under Kosagumuda Block		2437407	2437407	2437407		0	2437407	
	12	Const.of New ST Girls Hostel Building atBhotrasiuniS/S underNabarangpur Block		2489540	2489540	2489540		0	2489540	
	13	Const.of New ST Girls Hostel Building at Baghsiuni S/S under NabarangpurBlock		2494750	2494750	2494750		655546	1839204	
	14	Const.of New ST Girls Hostel Building atMalekoteS/S underNabarangpurBlock		2499905	2499905	2499905		0	2499905	
	15	Const.of New ST Girls Hostel Building atBetalo S/S under Nabarangpur Block		2506909	2506909	2506909		0	2506909	

Source of funding	Sl. No.	Name of all the Projects as stated in Format-II	Funds available as on 1.4.10	Cost of the project (as per agreement)	Funds sanctioned during the year	Total funds available	Expenditure during the month	Cummulative expenditure	Balance	Physical Progress
1	2	3	4	5	6	7	8	9	10	11
STATE PLAN (KBK)	16	Const.of New ST Girls Hostel Building at Badomosigam S/S under Nabarangpur Block		2694512	2694512	2694512		815827	1878685	
	17	Const.of New ST Girls Hostel Building at Badomosigam H/S under Nabarangpur Block		2506909	2506909	2506909		0	2506909	
	18	Const.of New ST Girls Hostel Building atBikrampur PS under Nabarangpur Block		2506869	2506869	2506869		0	2506869	
	19	Construction of New ST Girls Hostel Building at Taragam PSH under Nabarangpur Block		2693727	2693727	2693727		0	2693727	
	20	Construction of New ST Girls Hostel Building at Sanobasini S/S under Nabarangpur Block		3500000	3500000	3500000		0	3500000	
	21	Const.of New ST Girls Hostel Building at Nishanahandi S/S under Nandahandi Block		2514361	2514361	2514361		762122	1752239	
	22	Const.of New ST Girls Hostel Building atBinjiguda S/S under Nandahandi Block		2506909	2506909	2506909		762122	1744787	
	23	Const.of New ST Girls Hostel Building at Khaparadihi S/S under Chandahandi Block		2708100	2708100	2708100		852686	1855414	
	24	Const.of New ST Girls Hostel Building at Motigam S/S under Chandahandi Block		2703100	2703100	2703100		836367	1866733	
	25	Const.of New ST Girls Hostel Building at Koilimunda PUPS under Chandahandi Block		2703400	2703400	2703400		1608211	1095189	
	26	Const.of New ST Girls Hostel Building at Dhodipani H/S under Chandahandi Block		2706339	2706339	2706339		1601686	1104653	
	27	Const.of New ST Girls Hostel Building at Panabeda H/S under Chandahandi Block		2703726	2703726	2703726		1703348	1000378	
	28	Const.of New ST Girls Hostel Building for Higher Secondary School atDhodipani under Chandahandi Block		2704120	2704120	2704120		837455	1866665	
	29	Const.of New ST Girls Hostel Building at Garudaguda S/S/ under ChandahandiBlock		2466121	2466121	2466121		393419	2072702	
30	Const.of New ST Girls Hostel Building atChandahandi S/S under Chadahandi Block		2706339	2706339	2706339		835712	1870627		
31	Const.of New ST Girls Hostel Building atGhodakhunta UGUPS under Dabugam Block		2492580	2492580	2492580		780432	1712148		

Source of funding	Sl. No.	Name of all the Projects as stated in Format-II	Funds available as on 1.4.10	Cost of the project (as per agreement)	Funds sanctioned during the year	Total funds available	Expenditure during the month	Cummulative expenditure	Balance	Physical Progress
1	2	3	4	5	6	7	8	9	10	11
STATE PLAN (KBK)	32	Const.of New ST Girls Hostel Building at Borigam PS under Dabugam Block		2466121	2466121	2466121		780146	1685975	
	33	Const.of New ST Girls Hostel Building atBadaolma A/S under Dabugam Block		2466121	2466121	2466121		0	2466121	
	34	Const.of New ST Girls Hostel Building at Dabugam Girls H/S under Dabugam Block		3500000	3500000	3500000		0	3500000	
	35	Const.of New ST Girls Hostel Building at Jamuguda S/S under Jharigam Block		2474295	2474295	2474295		774070	1700225	
	36	Const.of New ST Girls Hostel Building atBSPadar S/S underJharigam Block		2474295	2474295	2474295		774745	1699550	
	37	Const.of New ST Girls Hostel Building at Chacha PUPS under Jharigam Block		2456353	2456353	2456353		1449680	1006673	
	38	Construction of New ST Girls Hostel Building at Bodni R/S under Jharigam Block		2592010	2592010	2592010		811014	1780996	
	39	Construction of New ST Girls Hostel Building at Belgam H/S under Jharigam Block		2492315	2492315	2492315		760649	1731666	
	40	Const.of New ST Girls Hostel Building atJatabal S/S under Papadahandi Block		2598255	2598255	2598255		674191	1924064	
	41	Const.of New ST Girls Hostel Building at Bhatikote S/S underPapadahandi Block		2615539	2615539	2615539		541765	2073774	
	42	Const.of New ST Girls Hostel Building at LabanyapadarS/S under Papadahandi Block		2494750	2494750	2494750		1308762	1185988	
	43	Const.of New ST Girls Hostel Building at Dhansuli S/S under Papadahandi Block		2500682	2500682	2500682		506824	1993858	
	44	Const.of New ST Girls Hostel Building at Chandrapur S/S under Papadahandi Block		2499908	2499908	2499908		779742	1720166	
	45	Const.of New ST Girls Hostel Building at Patri S/S under Papadahandi Block		2598255	2598255	2598255		777947	1820308	
46	Const.of New ST Girls Hostel Building at Manigam S/S under Papadahandi Block		2466121	2466121	2466121		778703	1687418		
47	Const.of New ST Girls Hostel Building atManigam H/S under Papadahandi Block		2466121	2466121	2466121		511279	1954842		

Source of funding	Sl. No.	Name of all the Projects as stated in Format-II	Funds available as on 1.4.10	Cost of the project (as per agreement)	Funds sanctioned during the year	Total funds available	Expenditure during the month	Cummulative expenditure	Balance	Physical Progress
1	2	3	4	5	6	7	8	9	10	11
STATE PLAN (KBK)	48	Const.of New ST Girls Hostel Building at Daleiguda S/S under Papadahandi Block		2506870	2506870	2506870		500872	2005998	
	49	Const.of New ST Girls Hostel Building at GadbakotraS/S under Papadahandi Block		2531480	2531480	2531480		368404	2163076	
	50	Construction of New ST Girls Hostel Building at Kharki R/S in Papadahandi Block		2678438	2678438	2678438		0	2678438	
	51	Const.of New ST Girls Hostel Building at Patroput S/S under Tentulikhunti Block		2453220	2453220	2453220		770728	1682492	
	52	Const.of New ST Girls Hostel Building at Dengaguda S/S under Tentulikhunti Block		2541369	2541369	2541369		0	2541369	
	53	Construction of New ST Girls Hostel Building at Kujajaniguda R/S in Tentulikhunti Block		2643356	2643356	2643356		0	2643356	
	54	Construction of New ST Girls Hostel Building at Patraput H/S in Tentulikhunti Block		2508557	2508557	2508557		0	2508557	
	55	Const.of New ST Girls Hostel Building atHatabharandi S/S under Raighar Block		2573819	2573819	2573819		0	2573819	
	56	Const.of New ST Girls Hostel Building atNaktisemadaS/S under RaigharBlock		2710069	2710069	2710069		844983	1865086	
	57	Const.of New ST Girls Hostel Building at Rajaputi R/S under Raighar Block		2710129	2710129	2710129		0	2710129	
	58	Const.of New ST Girls Hostel Building at Jodinga K/S under RaigharBlock		2710129	2710129	2710129		846716	1863413	
	59	Const.of New ST Girls Hostel Building at Timanpur H/S under RaigharBlock		2710129	2710129	2710129		0	2710129	
	60	Const.of New ST Girls Hostel Building at NaktisemadaPUPS under Raighar Block		2710129	2710129	2710129		0	2710129	
	61	Const.of New ST Girls Hostel Building at Parchipara PSH under Raighar Block		2506869	2506869	2506869		762095	1744774	
62	Const.of New ST Girls Hostel Building atHatabharandi A./S under Raighar Block		2561869	2561869	2561869		0	2561869		
63	Const.of New ST Girls Hostel Building at Raighar H/S under Raighar Block		2710114	2710114	2710114		846696	1863418		

Source of funding	Sl. No.	Name of all the Projects as stated in Format-II	Funds available as on 1.4.10	Cost of the project (as per agreement)	Funds sanctioned during the year	Total funds available	Expenditure during the month	Cummulative expenditure	Balance	Physical Progress
1	2	3	4	5	6	7	8	9	10	11
STATE PLAN (KBK)	64	Const.of New ST Girls Hostel Building at Chhelidongri PSH under Raighar Block		2705925	2705925	2705925		642981	2062944	
	65	Const.of New ST Girls Hostel Building at Khuduku R/S under Raighar Block		3500000	3500000	3500000		1391717	2108283	
	66	Construction of New ST Girls Hostel Building at Timanpur S/S under Raighar Block		2711936	2711936	2711936		0	2711936	
	67	Construction of New ST Girls Hostel Building at Nuapara R/S under Raighar Block		2711936	2711936	2711936		0	2711936	
	68	Construction of New ST Girls Hostel Building at Gona PSH under Raighar Block		2562024	2562024	2562024		815560	1746464	
	69	Construction of New ST Girls Hostel Building at Raighar PSH in Raighar Block		2509027	2509027	2509027		781441	1727586	
	70	Construction of New ST Girls Hostel Building at Haladi H/S under Raighar Block		2616655	2616655	2616655		0	2616655	
	71	Const.of New ST Girls Hostel Building at Sunabeda S/S under Umerkote Block		2456353	2456353	2456353		768836	1687517	
	72	Const.of New ST Girls Hostel Building at Badabharandi H/S under Umerkote Block		2506869	2506869	2506869		726096	1780773	
	73	Const.of New ST Girls Hostel Building at Jamurunda Girls Highschool under Umerkote Block		2411243	2411243	2411243		732785	1678458	
	74	Const.of New ST Girls Hostel Building at Batibeda R/S under Umerkote Block		2491425	2491425	2491425		758288	1733137	
	75	Const.of New ST Girls Hostel Building at Umerkote Girls H/S under Umerkote Block		2506909	2506909	2506909		764320	1742589	
	76	Const.of New ST Girls Hostel Building at Bhandariguda PSH under Umerkote Block		2507220	2507220	2507220		1742437	764783	
	77	Const.of New ST Girls Hostel Building at Karagam PSH under Umerkote Block		2507220	2507220	2507220		785617	1721603	
	78	Const.of New ST Girls Hostel Building at Kesaribeda R/S under Umerkote Block		2704969	2704969	2704969		1375964	1329005	
79	Const.of New ST Girls Hostel Building at Bhamini S/S under Umerkote Block		2704800	2704800	2704800		1608636	1096164		
80	Const.of New ST Girls Hostel Building at Singsari PS under Umerkote Block		2377260	2377260	2377260		0	2377260		

Source of funding	Sl. No.	Name of all the Projects as stated in Format-II	Funds available as on 1.4.10	Cost of the project (as per agreement)	Funds sanctioned during the year	Total funds available	Expenditure during the month	Cummulative expenditure	Balance	Physical Progress
1	2	3	4	5	6	7	8	9	10	11
STATE PLAN (KBK)	81	Const.of New ST Girls Hostel Building at Kurshi PS under Umerkote Block		3500000	3500000	3500000		1391717	2108283	
	82	Const.of New ST Girls Hostel Building atBhamini H/S under Umerkote Block		3500000	3500000	3500000		1391717	2108283	
	83	Const.of New ST Girls Hostel Building atNaikguda Girls H/S under Umerkote Block		3500000	3500000	3500000		1391717	2108283	
<b>Total</b>				<b>218388754</b>	<b>218388754</b>	<b>218388754</b>	<b>0</b>	<b>52301442</b>	<b>166087312</b>	

<b>Funds Received</b>	<b>Rs. 678.50</b>	<b>Lakhs</b>
<b>Expenditure made till May,2010</b>	<b>Rs.523.01</b>	<b>Lakhs</b>
<b>Balance</b>	<b>Rs.155.49</b>	<b>Lakhs</b>

<b>Status of the Buildings</b>	
Window Sill	0
Plinth level	16
Lintel Level	16
Roof Level	15
Ground floor slabcasted	21
Ist floor roof level	10
Ist floor Slabcasted	5
<b>Total</b>	<b>83</b>