

PHYSICAL DETAILS OF WORKS ON ARTICLE 275(1) FOR JUNE,2010

ITDA Nabarangpur

Source of funding	Sl. No.	Name of all the Projects as stated in Format-II	Funds available as on 1.4.10	Cost of the project (as per agreement)	Funds sanctioned during 2010-11	Total funds available	Expenditure during the month	Cummulative expenditure	Balance	Physical Progress
1	2	3	4	5	6	7	8	9	10	11
Article 275(1) 2009-10	1	Const. of S/B Mohara Nallah on Mohara to Beheramunda under Chandahandi Block	4756000	4756000		4756000	426000	2598000	2158000	Work in progress
		Total	4756000	4756000		4756000	426000	2598000	2158000	